EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to drains of 15th to 18th Cross roads of Jakkur layout in ward no. 07, Byatarayanapura
2	Amount of Work Portion	49,89,517
3	Estimated Cost	50.00 lakhs
4	Name of contractor	EE, KRIDL
5	Agreement No.	BBMP/EE/BTP/WO/82/17-18
6	No. and date under which work order issued	82/17-18 dt: 02-03-18
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	51 days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Rainy work, has been Delayed, Hence EOT may be Required.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved from 02-03-2018 to 20-06-18, Penalty has Re.1000=- Required
23	Remarks of the CE with the daily rate of penalty proposed	

A.N.D.
Assistant Engineer

Executive Engineer
Byatarayanapura Division

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Assistant Executive Engineer

Assistant Executive Engineer
Rajagopalan Sub Division.
Yelahanka Zone, B.B.M.P.
Bangalore.